

Activity ID	Activity Name	Original Duration	Start	Finish	2019			
					Qtr 2	Jul	Qtr 3	Aug
SP 1802-56 TH6 Crow Wing C0								
A1280	A+B Cal Days (40)	40	08-Jul-19	22-Aug-19	A+B Cal Days (40)			
A1150	Lower Force Main - Other Contract	6	17-Jul-19	24-Jul-19	Lower Force Main - Other Contract			
Entire Prject Site								
A1000	Start Project	0	02-Jul-19		Start Project			
A1010	Install Detour	5	02-Jul-19	06-Jul-19	Install Detour			
A1020	Install Erosion Control Devices	5	02-Jul-19	06-Jul-19	Install Erosion Control Devices			
A1030	Start Construction Activities / Close Road	0	08-Jul-19		Start Construction Activities / Close Road			
A1040	Reclaim TH6	1	08-Jul-19	08-Jul-19	Reclaim TH6			
A1050	Remove Bituminous Walk & Driveway	3	09-Jul-19	11-Jul-19	Remove Bituminous Walk & Driveway			
A1060	Remove Pipe Culvert	1	09-Jul-19	09-Jul-19	Remove Pipe Culvert			
A1070	Excavate for Box Culvert	2	12-Jul-19	13-Jul-19	Excavate for Box Culvert			
A1210	Site Grading	9	29-Jul-19	08-Aug-19	Site Grading			
A1220	Pave TH6	2	10-Aug-19	12-Aug-19	Pave TH6			
A1230	Pave State Trail	2	13-Aug-19	14-Aug-19	Pave State Trail			
A1250	Place Agg Shouldering	2	13-Aug-19	14-Aug-19	Place Agg Shouldering			
A1240	Place Topsoil / Seed / Mulch	5	15-Aug-19	20-Aug-19	Place Topsoil / Seed / Mulch			
A1260	Install Pavement Marking / Signs	2	21-Aug-19	22-Aug-19	Install Pavement Marking / Signs			
A1270	Project Complete	0		22-Aug-19	Project Complete			
Box Culvert								
A1130	Install East Half of Box Culvert	2	15-Jul-19	16-Jul-19	Install East Half of Box Culvert			
A1080	Form and Pour East Wingwall Footings	2	17-Jul-19	18-Jul-19	Form and Pour East Wingwall Footings			
A1090	Cure East Wingwall Footings	3	19-Jul-19	21-Jul-19	Cure East Wingwall Footings			
A1100	Form and Pour East Wing Walls	2	22-Jul-19	23-Jul-19	Form and Pour East Wing Walls			
A1110	Cure East Wingwalls	5	24-Jul-19	28-Jul-19	Cure East Wingwalls			
A1140	Install West Half of Box Culvert	2	25-Jul-19	27-Jul-19	Install West Half of Box Culvert			
A1120	Strip East Wing Walls	1	29-Jul-19	29-Jul-19	Strip East Wing Walls			
A1160	Form and Pour West Wingwall Footings	2	29-Jul-19	30-Jul-19	Form and Pour West Wingwall Footings			
A1170	Cure West Wingwall Footings	3	31-Jul-19	02-Aug-19	Cure West Wingwall Footings			
A1180	Form and Pour West Wing Walls	2	03-Aug-19	05-Aug-19	Form and Pour West Wing Walls			
A1190	Cure West Wingwalls	0	06-Aug-19	06-Aug-19	Cure West Wingwalls			
A1200	Strip West Wing Walls	1	06-Aug-19	06-Aug-19	Strip West Wing Walls			

█ Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◁ Start Constraint

