

## Ongoing Work (*subject to change, weather dependent*)

### Phase 1 – Hornell Ave, Hynes Ave, Hyde Ln, Homestead Ct, 83<sup>rd</sup> St

Work completed week of July 3:

- Minor utility work took place

Anticipated work for week of July 10:

- Minor utility work to be completed

***Final life of pavement for Phase 1 will not occur until mid August. Notices will be delivered 2 weeks prior to paving.***

### Phase 2 – Henslowe Ave, Henna Ave, Homestead Ave, Hyde Ct

Work completed week of July 3:

- Pavement removal completed

Anticipated work for week of July 10:

- Street grading will occur
  - Work to occur on Saturday, July 8
- Placement of first lift of pavement

### Phase 3 – Hemingway Ave, Hyde Ave, 80<sup>th</sup> Street

Work completed week of July 3:

- Miscellaneous utility work completed
- Sawcutting of curb and gutter

Anticipated work for the week of July 10:

- Curb and Gutter removal to begin

Thank you for your patience during this project. If you have any questions or concerns, please contact the project hotline at 651-760-0203 or email [cg2023@bolton-menk.com](mailto:cg2023@bolton-menk.com)