

Ongoing Work (*subject to change, weather dependent*)

Phase 1 – Hornell Ave, Hynes Ave, Hyde Ln, Homestead Ct, 83rd St

Work completed week of July 10:

- Minor utility work took place

Anticipated work for week of July 17:

- No work anticipated

Final life of pavement for Phase 1 will not occur until mid August. Notices will be delivered 2 weeks prior to paving.

Phase 2 – Henslowe Ave, Henna Ave, Homestead Ave, Hyde Ct

Work completed week of July 10:

- Street grading completed
- First layer of pavement completed 7/14

Anticipated work for week of July 17:

- Manholes will be raised

Phase 3 – Hemingway Ave, Hyde Ave, 80th Street

Work completed week of July 10:

- Miscellaneous utility work completed
- Sawcutting of curb and gutter

Anticipated work for the week of July 17:

- Concrete removal to continue
 - ***Work to take place on Saturday, July 15***
- Concrete placement to begin 7/18

Thank you for your patience during this project. If you have any questions or concerns, please contact the project hotline at 651-760-0203 or email cg2023@bolton-menk.com