## **Ongoing Work (subject to change, weather dependent)**

## Phase 1 – Hornell Ave, Hynes Ave, Hyde Ln, Homestead Ct, 83<sup>rd</sup> St

Work completed week of July 17:

No work took place

Anticipated work for week of July 24:

Street patching will occur

Final life of pavement for Phase 1 will not occur until mid August. Notices will be delivered 2 weeks prior to paving.

## Phase 2 – Henslowe Ave, Henna Ave, Homestead Ave, Hyde Ct

Work completed week of July 17:

- Damaged curb repaired
- Manholes raised

Anticipated work for week of July 24:

Curb patching will occur

## Phase 3 – Hemingway Ave, Hyde Ave, 80th Street

Work completed week of July 17:

- Miscellaneous utility work completed
- Sawcutting of curb and gutter completed
- Concrete curb placement began

Anticipated work for the week of July 24:

- Topsoil placement will begin
- Lowering of manholes
- Miscellaneous utility work

Thank you for your patience during this project. If you have any questions or concerns, please contact the project hotline at 651-760-0203 or email  $\underline{cg2023@bolton-menk.com}$