

## Ongoing Work (*subject to change, weather dependent*)

### Phase 1 – Hornell Ave, Hynes Ave, Hyde Ln, Homestead Ct, 83<sup>rd</sup> St

Work completed week of July 31:

- Corrective restoration completed

Anticipated work for week of August 7:

- No work anticipated

***Final lift of pavement will occur the week of August 14, with no work occurring on garbage day (Wednesday). Notices were delivered August 4, 2023.***

### Phase 2 – Henslowe Ave, Henna Ave, Homestead Ave, Hyde Ct

Work completed week of July 31:

- Curb and gutter work completed

Anticipated work for week of August 7:

- No work anticipated

***Final lift of pavement will occur the week of August 14, with no work occurring on garbage day (Wednesday). Notices were delivered August 4, 2023.***

### Phase 3 – Hemingway Ave, Hyde Ave, 80<sup>th</sup> Street

Work completed week of July 24:

- Curb replacement completed
- Seeding work completed
- Pavement removal completed

Anticipated work for the week of July 31:

- Street grading to be completed
- First layer of pavement to be placed
  - ***Work will occur on Saturday, August 12***

***Final lift of pavement will occur August 18-21. Notices were delivered August 4, 2023.***

***\*All work dates are weather dependent\****

Thank you for your patience during this project. If you have any questions or concerns, please contact the project hotline at 651-760-0203 or email [cg2023@bolton-menk.com](mailto:cg2023@bolton-menk.com)