


CITY OF CHASKA
CSAH 61 BRIDGE & ROADWAY IMPROVEMENTS
 MARCH 27, 2017

LEGEND

- UNDER CONSTRUCTION
- BITUMINOUS ROADWAY
- CONCRETE RAISED MEDIANS, CURB & GUTTER & DRIVEWAYS
- BITUMINOUS TRAIL
- GRAVEL DRIVEWAY
- CONCRETE WALK
- CONCRETE PAVERS
- TURF BOULEVARD
- BRIDGE
- PEDESTRIAN HYBRID BEACON




LEGEND

- UNDER CONSTRUCTION (ROAD CLOSED)
- STAGE 1 REQUIRED COMPLETION

EARLY JULY-EARLY AUGUST
 (APPROX. 3-5 WEEK DURATION)

BRIDGE CLOSED APPROX. 15 WEEKS
 (EARLY JULY-EARLY OCTOBER)

STAGE 1

STAGE 1 NOTES

OBJECTIVES:

- A. COMPLETE CREEK ROAD, CONNECTION TO FIREMEN'S PARK AND CEDAR STREET INTERSECTION AS QUICKLY AS POSSIBLE.
- B. BEGIN BRIDGE WORK AS SOON AS POSSIBLE.
- C. MAINTAIN ACCESS TO FIREMEN'S PARK FROM PINE STREET.

APPROXIMATE TIMELINE:

- BEGIN CONSTRUCTION - EARLY JULY 2017
- APPROXIMATE DURATION - 3 TO 5 WEEKS

GENERAL NOTES:

1. AN INTERMEDIATE COMPLETION TIME DURATION FOR THE WORK ON CREEK ROAD, FIREMEN'S PARK TIE IN AND CEDAR STREET INTERSECTION WILL BE INCLUDED WITHIN THE CONTRACT DOCUMENTS.

LEGEND

- UNDER CONSTRUCTION (ROAD CLOSED)

EARLY AUGUST-MID OCTOBER
 (APPROX. 10-13 WEEK DURATION)

BRIDGE CLOSED APPROX. 15 WEEKS
 (EARLY JULY-EARLY OCTOBER)

STAGE 2

STAGE 2 NOTES

OBJECTIVES:

- A. MAINTAIN ACCESS TO FIREMEN'S PARK FROM CEDAR STREET
- B. PROVIDE ACCESS TO CREEK ROAD.
- C. MAXIMIZE WORKING AREA.

TIMELINE:

- BEGIN STAGE 2 CONSTRUCTION WHEN CREEK ROAD, CONNECTION TO FIREMEN'S PARK AND CEDAR STREET INTERSECTION IS COMPLETE - END OF JULY
- APPROXIMATE STAGE DURATION - 10 TO 13 WEEKS.

GENERAL NOTES:

1. CREEK ROAD ACCESS WILL BE PROVIDED VIA CEDAR STREET CROSSING THROUGH THE FIREMEN'S PARK PARKING LOT.

LEGEND

- UNDER CONSTRUCTION (ROAD CLOSED)

MID OCTOBER-EARLY JUNE 2018
 (APPROX. 3-6 WEEK DURATION)

STAGE 3

STAGE 3 NOTES

OBJECTIVES:

- A. MAINTAIN ACCESS TO FIREMEN'S PARK FROM CREEK ROAD AND PINE STREET.
- B. PROVIDE WORKING AREA TO COMPLETE THE CSAH 61 MEDIAN AT THE CEDAR STREET INTERSECTION.

TIMELINE:

- BEGIN STAGE 3 CONSTRUCTION WHEN CSAH 61 AND CREEK ROAD ARE COMPLETE. APPROXIMATELY MID OCTOBER.
- APPROXIMATE STAGE DURATION - 3 TO 6 WEEKS.
- END OF CONSTRUCTION - EARLY JUNE 2018.