

2022 Street & Utility Improvements Construction Newsletter

June 28, 2022

Construction:

- Bituminous Streets
- Sanitary Sewer
- Watermain
- Water & Sewer Services
- Storm Sewer

Construction schedule:

Tentative Start: May 2, 2022

Finish: October 15, 2022

Final Lift: June 30, 2023

City of Blue Earth

125 West Sixth Street, P.O. Box 38
Blue Earth, MN 56013-0038
Mary Kennedy, City Administrator
Phone: (507) 526-7336
Email: mkennedy@becity.org

Bolton & Menk, Inc.

1501 South State Street, Suite 100
Fairmont, MN 56031
Phone: (507) 238-4738
Fax: (507) 238-4732
www.bolton-menk.com

Wesley W. Brown, P.E.
Blue Earth City Engineer
Cell: (507) 381-0380
E-mail: wesley.brown@bolton-menk.com

Ben Rosol, P.E.
Project Engineer
Cell Phone: (507) 236-6357
E-mail: benjamin.rosol@bolton-menk.com

Wade Bartz
Construction Representative
Cell Phone: (507) 848-4439
E-mail: wade.bartz@bolton-menk.com

Holtmeier Construction, Inc.
3301 Third Avenue
Mankato, MN 56001

Project Status

Construction has been underway for over a month now and construction progress has been moving along nicely. Holtmeier Construction will be finishing underground utilities in the 1st Street area within the next couple of days. Holtmeier's underground crews have begun working in the next phase which includes Gorman Street from 7th Street to 5th Street and Galbraith Street from 4th Street to 3rd Street.

While the underground crews move to Gorman and Galbraith, a separate grading crew will be onsite to subcut and shape the streets disturbed in the 1st Street area. The grading crew is scheduled to be onsite the end of this week or first part of next week weather depending. Once the street is subcut, the crew will install drain tile lines. The tile will be located 1 foot behind the new curb to aid in removal of subsurface moisture. Each home will have a sump pump service outlet tied into the new drain tile. The sump pump line will be stubbed out 5 feet from back of curb or behind sidewalk if present. Wade Bartz with Bolton & Menk will be coming around to talk with the homeowners to decide where to put these sump pump service outlets. Once the tile is installed, gravel base will be placed over the clay subgrade. After the gravel base is placed, access will be restored to your driveways and the streets will be reopened to local traffic only. This work should be completed in two to three weeks, weather permitting.

As always, we appreciate your patience during construction, and we will do our best to keep you up to date with the construction progress and changes. Should any questions or concerns arise during the construction process, please contact Wade Bartz or Ben Rosol with Bolton & Menk at the phone numbers listed.

Project Website

Do not forget to check the project website periodically for project updates and other information regarding the construction process! You can find the website using the link below.

www.BlueEarthConstructionProjects.com