

Project Update—September 28, 2018

Week of September 24

This week, sanitary sewer installation finished on Knox Ave in the blue area, and watermain installation is expected to finish at the end of the week. American Blvd was reduced to one westbound lane and no turn lanes at Knox Ave for trenchless watermain work under the roadway. Please note that the intersection remains open to both east and westbound traffic during this time.

Week of October 1

Sanitary sewer installation will finish up on Knox Ave, and storm sewer will work will begin for the rest of the week.

