

## Project Update—November 1, 2018

### Week of October 29

This week, concrete curb and gutter was installed on Knox Ave, and grading continued. Storm sewer installation along 82nd Street lasted throughout the week.

***Please note that the Knox/81st intersection closed October 25 and will be closed until about mid-November.***

### Week of November 5

Next week, storm sewer will continue being installed along 82nd Street. Sidewalk will also be installed on Knox Ave, and the first layer of asphalt will be paved. The installation of a twelve-foot diameter culvert will also begin being installed along 82nd Street. Culvert installation will not interfere with traffic operations.

