

Project Update—November 15, 2018

Week of November 12

This week, the final layer of asphalt will finish being paved Friday, Nov 16. Concrete sidewalk finished up on American Blvd and on the east side of Knox Ave. Storm sewer work continued along 82nd Street, and excavation for the twelve-foot diameter culvert continued as well. **Please note that the Knox/81st intersection will be closed Friday for paving.**

Week of November 19—No work Nov 22- Nov 25

Striping and signage installation will occur on Knox Ave. **Knox Ave will then reopen prior to Thanksgiving.** Trenchless storm sewer and twelve-foot diameter culvert will be installed along 82nd Street throughout the week.

Overnight Work

Crews will be working during the overnight hours starting Monday, Nov 12, until Nov 21 (including Saturday and Sunday) to directionally drill a large diameter storm sewer pipe on the north side of 82nd Street between Penn Ave and Knox Ave. This work will not cause excessive amounts of noise; rather, a low, humming sound may be heard. This work will not disrupt traffic on 82nd Street. Localized directional lighting will be used during this construction process.

