

Project Update—June 7, 2019

Week of June 3

Watermain work finished on Knox Ave north of American Blvd and street grading began. Please see below for detour map. Backfilling continued at the utility work area by the water reservoir, and restoration and cleanup continued throughout the project area.

Week of June 10

Street grading will finish on Knox Ave north of American Blvd, followed by paving mid-week (weather permitting).

Backfilling will occur at the utility work area by the water reservoir, and restoration and cleanup will continue throughout the project area.

