

2019 Street Improvements

Project Update

August 12, 2019

Please view the phasing map on page two.

Week of August 5

- All driveway work was completed.
- Topsoil was placed in all the boulevards.
- Signs were salvaged and reinstalled. New signs were also installed.

Week of August 12

- Sod will be placed throughout the Phase 1 and Phase 2 areas. The contractor is
 responsible for maintaining the sod for a period of 30 calendar days from installation.
 Although the contractor is responsible for maintaining the sod, they would greatly
 appreciate any assistance you can give them by watering the sod to help with
 establishment.
- The contractor will be raising manhole lids and gate valve boxes in preparation for wear course in the coming weeks. The lids and gate valve boxes may stick above the pavement until the final 2" layer is paved in the coming weeks. Please look out for the manhole lids and gate valve boxes when driving.
- As mentioned in the newsletters, any damage to private features (such as irrigation)
 within the Township right of way will not be repaired, replaced, or altered by the
 Township or the contractor. It is recommended that any irrigation repairs be scheduled
 shortly after the topsoil has been installed.

Parking, access, and detour information

During construction, the contractor will typically work from 7 a.m. to 7 p.m. On-street parking will not be available during working hours. If you need to leave past 7 a.m., you may need to park on another nearby street. Access to driveways will be restored at the end of each work day.

Contacts

If you have any questions or concerns regarding this update or the project in general, please contact **Eric Hauser at (507) 276-6695.**







2019 Street Improvements

Project Update

Phasing Map





