


ID	Task Mode	Task Name	Duration	Start	Finish	Resource Names	Text1	Text2	June 2025																
1			PHASE 7	15 days?	Tue 5/27/25	Mon 6/16/25				23	25	27	29	31	2	4	6	8	10	12	14				
2			EROSION CONTROL/TRAFFIC CONTROL	2 days	Tue 5/27/25	Wed 5/28/25	HUSKY SAFETY SIGNS			HUSKY SAFETY SIGNS															
3			SAW CUTTING	1 day	Tue 5/27/25	Tue 5/27/25	REINER			REINER															
4			REMOVALS CURB AND GUTTER	3 days	Tue 5/27/25	Thu 5/29/25	BR			BR															
5			RECLAIM	2 days	Fri 5/30/25	Sat 5/31/25	ALLSTATES			ALLSTATES															
6			PICK UP RECLAIM	2 days	Mon 6/2/25	Tue 6/3/25	BR			BR															
7			HAUL EXCESS RECLAIM/ GRADE COMPACT SIDE STREETS	3 days	Mon 6/2/25	Wed 6/4/25	BR			BR															
8			PIPE REMOVALS AND INSTALL	2 days	Mon 6/2/25	Tue 6/3/25	BR			BR															
9			GRADE TOLERENCE	3 days	Tue 6/3/25	Thu 6/5/25	BR			BR															
10			PAVE BASE	2 days	Mon 6/9/25	Tue 6/10/25	BR			BR															
11			PATCH DRIVEWAYS	2 days	Wed 6/11/25	Thu 6/12/25	BR			BR															
12			FINAL RESTORATION	1 day	Thu 6/12/25	Thu 6/12/25	HUSKY			HUSKY															
13			PAVE WEAR	1 day	Mon 6/16/25	Mon 6/16/25	BR			BR															
14			PHASE 6	13 days?	Mon 6/9/25	Wed 6/25/25																			
15			EROSION CONTROL/TRAFFIC CONTROL	2 days	Mon 6/9/25	Tue 6/10/25	HUSKY SAFETY SIGNS			HUSKY SAFETY SIGNS															
16			SAW CUTTING	1 day	Mon 6/9/25	Mon 6/9/25	REINER			REINER															
17			REMOVALS	2 days	Mon 6/9/25	Tue 6/10/25	BR			BR															
18			MILL SPECIAL	1 day	Tue 6/17/25	Tue 6/17/25	BR			BR															
19			MILL	1 day	Tue 6/17/25	Tue 6/17/25	BR			BR															
20			RECLAIM	2 days	Wed 6/18/25	Thu 6/19/25	ALLSTATES																		
21			REMOVE AND INSTALL NEW PIPE	2 days	Fri 6/20/25	Mon 6/23/25	BR																		
22			GRADE COMPACT AND TOLERENCE	3 days	Fri 6/20/25	Tue 6/24/25	BR																		
23			PAVE BASE	1 day	Tue 7/1/25	Tue 7/1/25	BR			BR															
24			RESTORATION	1 day	Wed 6/25/25	Wed 6/25/25	HUSKY																		
25																									
26			PHASE 5	14 days?	Wed 6/25/25	Mon 7/14/25																			
27			EROSION CONTROL/TRAFFIC CONTROL	1 day	Wed 6/25/25	Wed 6/25/25	HUSKY SAFETY SIGNS			HUSKY SAFETY SIGNS															
28			SAW CUTTING	1 day	Wed 6/25/25	Wed 6/25/25	REINER			REINER															
29			REMOVALS	1 day	Fri 6/27/25	Fri 6/27/25	BR			BR															
30			MILL	1 day	Tue 7/1/25	Tue 7/1/25	BR			BR															
31			RECLAIM	1 day	Wed 7/2/25	Wed 7/2/25	ALLSTATES																		
32			REMOVE AND INSTALL NEW PIPE	3 days	Mon 7/7/25	Wed 7/9/25	BR																		
Project: MASTER SCHEDULE FOR Date: Fri 5/23/25			Task		Project Summary		Manual Task		Start-only		Deadline														
			Split		Inactive Task		Duration-only		Finish-only		Progress														
			Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress														
			Summary		Inactive Summary		Manual Summary		External Milestone																
Page 1																									

ID	i Task Mode	Task Name	Duration	Start	Finish	Resource Names	Text1	Text2	June 2025														
				23	25	27	29	31	2	4	6	8	10	12	14								
33			GRADE COMPACT AND TOLERANCE	3 days	Mon 7/7/25	Wed 7/9/25	BR																
34			PAVE BASE	1 day	Fri 7/11/25	Fri 7/11/25	BR																
35			RESTORATION	1 day	Mon 7/14/25	Mon 7/14/25	HUSKY																
36																							
37			PHASE 4	15 days?	Thu 7/10/25	Wed 7/30/25																	
38			EROSION CONTROL/TRAFFIC CONTROL	1 day	Thu 7/10/25	Thu 7/10/25	HUSKY SAFETY SIGNS																
39			SAW CUTTING	1 day	Thu 7/10/25	Thu 7/10/25	REINER																
40			REMOVALS	1 day	Thu 7/10/25	Thu 7/10/25	BR																
41			MILL	2 days	Fri 7/11/25	Mon 7/14/25	BR																
42			RECLAIM	3 days	Tue 7/15/25	Thu 7/17/25	ALLSTATES																
43			REMOVE AND INSTALL NEW PIPE	3 days	Thu 7/17/25	Mon 7/21/25	BR																
44			GRADE COMPACT AND TOLERANCE	4 days	Thu 7/17/25	Tue 7/22/25	BR																
45			PAVE BASE	1 day	Fri 7/25/25	Fri 7/25/25	BR																
46			PAVE WEAR 4-5-6	3 days	Mon 7/28/25	Wed 7/30/25																	
47			RESTORATION	1 day	Wed 7/30/25	Wed 7/30/25	HUSKY																
48																							
49			PHASE 3	10 days?	Wed 7/30/25	Tue 8/12/25																	
50			EROSION CONTROL/TRAFFIC CONTROL	2 days	Wed 7/30/25	Thu 7/31/25	HUSKY SAFETY SIGNS																
51			SAW CUTTING	1 day	Wed 7/30/25	Wed 7/30/25	REINER																
52			REMOVALS	2 days	Wed 7/30/25	Thu 7/31/25	BR																
53			MILL	3 days	Fri 7/25/25	Tue 7/29/25	BR																
54			RECLAIM	2 days	Thu 7/31/25	Fri 8/1/25	ALLSTATES																
55			REMOVE AND INSTALL NEW PIPE	4 days	Fri 8/1/25	Wed 8/6/25	BR																
56			GRADE COMPACT AND TOLERANCE	4 days	Tue 8/5/25	Fri 8/8/25	BR																
57			PAVE BASE	2 days	Mon 8/11/25	Tue 8/12/25	BR																
58			RESTORATION	1 day	Tue 8/12/25	Tue 8/12/25	HUSKY																
59																							
60			PHASE 2	21 days	Tue 8/12/25	Tue 9/9/25																	
61			EROSION CONTROL/TRAFFIC CONTROL	1 day	Tue 8/12/25	Tue 8/12/25	HUSKY SAFETY SIGNS																
Project: MASTER SCHEDULE FO Date: Fri 5/23/25		Task Split Milestone Summary	Project Summary Inactive Task Inactive Milestone Inactive Summary	Manual Task Duration-only Manual Summary Rollup Manual Summary	Start-only Finish-only External Tasks External Milestone	Deadline Progress Manual Progress																	
Page 2																							

ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	Text1	Text2	June 2025													
										23	25	27	29	31	2	4	6	8	10	12	14		
62			SAW CUTTING	1 day	Tue 8/12/25	Tue 8/12/25	REINER																
63			REMOVALS	1 day	Tue 8/12/25	Tue 8/12/25	BR																
64			RECLAIM	1 day	Wed 8/13/25	Wed 8/13/25	ALLSTATES																
65			PIPE REMOVALS AND INSTALL	7 days	Thu 8/14/25	Fri 8/22/25	BR																
66			HAUL EXCESS RECLAIM/ GRADE COMPACT SIDE STREETS	1 day	Fri 8/22/25	Fri 8/22/25	BR																
67			GRADE TOLERENCE	2 days	Mon 8/25/25	Tue 8/26/25	BR																
68			PAVE BASE	1 day	Wed 8/27/25	Wed 8/27/25	BR																
69			RAISE IRON	1 day	Thu 8/28/25	Thu 8/28/25																	
70			PAVE WEAR	1 day	Fri 8/29/25	Fri 8/29/25	BR																
71			PATCH DRIVEWAYS	2 days	Mon 9/1/25	Tue 9/2/25	BR																
72			RESTORATION	1 day	Tue 9/9/25	Tue 9/9/25	HUSKY																
73			PHASE 1	24 days	Tue 9/9/25	Fri 10/10/25																	
74			EROSION CONTROL/TRAFFIC CONTROL	1 day	Tue 9/9/25	Tue 9/9/25	HUSKY SAFETY SIGNS																
75			SAW CUTTING	1 day	Tue 9/9/25	Tue 9/9/25	REINER																
76			REMOVALS	1 day	Tue 9/9/25	Tue 9/9/25	BR																
77			REMOVE AND INSTALL NEW PIPE	7 days	Wed 9/10/25	Thu 9/18/25	BR																
78			FORCE MAIN	6 days	Thu 9/11/25	Thu 9/18/25	SUB SURFACE																
79			ABANDON OLD FORCEMAIN	1 day	Fri 9/19/25	Fri 9/19/25	BR																
80			MILL	2 days	Mon 9/22/25	Tue 9/23/25	BR																
81			RECLAIM	2 days	Wed 9/24/25	Thu 9/25/25	ALLSTATES																
82			GRADE COMPACT AND TOLERENCE	4 days	Thu 9/25/25	Tue 9/30/25	BR																
83			PAVE BASE	2 days	Wed 10/1/25	Thu 10/2/25	BR																
84			PAVE WEAR 1-3	3 days	Wed 10/1/25	Fri 10/3/25	BR																
85			FINAL RESTORATION	6 days	Fri 10/3/25	Fri 10/10/25	HUSKY/SIRLINES/I																

Project: MASTER SCHEDULE FO Date: Fri 5/23/25	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			