



Real People. Real Solutions.

### 2021 Street & Utility Improvements Newsletter

### Newsletter No. 2 – July 10th, 2021 - Alley Improvements

#### **Project Scope:**

- Private Utility Relocation
- Pavement Removals
- Storm Sewer
- Concrete Pavement

#### **Construction Schedule:**

Start: June 2021

Substantial Completion: October 2021 Final Completion: June 2022

**City of Hayfield** 140 West Main Street PO Box 53 Hayfield, MN 55940 Lori Kindschy, City Clerk

Contractor: Wencl Construction Owatonna, MN

Engineer: Bolton & Menk, Inc. 2900 43<sup>rd</sup> Street NW Suite 100 Rochester, MN 55901 Phone: 507-208-4332 www.bolton-menk.com

Lane Welch Primary Resident Contact Cell: (507) 226-3469 E-mail: lane.welch@bolton-menk.com

Drew Weber, P.E. Project Engineer Cell: (507) 469-0306 E-mail: <u>drew.weber@bolton-menk.com</u>

Derek Olinger, P.E. Hayfield City Engineer Cell: (507) 525-2685 E-mail: <u>derek.olinger@bolton-menk.com</u>

### Construction Update

Wencl Construction has completed the following work within the alley area:

- Pavement removals
- Storm sewer

They plan to a place the gravel base early next week (9/12 & 9/13). (7/12 & 7/13).

#### <u>Concrete work is tentatively scheduled to begin as early as Wednesday</u> (9/14) <u>Tuesday (07/13)</u> but is subject to change.

After each section of concrete is poured, please do not drive or park on the pavement for a minimum of 7 days.



Lane Welch will be on site throughout the summer and will serve as the primary contract during construction. If you have questions or concerns at any time, please contact Lane at 507-226-3469 or lane.welch@bolton-menk.com.

# Project Website

A project website has been created to access project information and updates. To access this site, use the following address:

https://clients.bolton-menk.com/hayfield2021/

## 2021 Street & Utility Improvements

Map

