2020 Street and Utility Schedule For City Of Houston updated as of 6/1/2020

Task	5/4-5/10	5/11-5/17	5/18-5/24	5/25-5/31	6/1-6/7	6/8-6/14	6/15-6/21	6/22-6/28	6/29-7/5	7/6-7/12	7/13_7/10	7/20-7/26	7/27 9/2	9/2 9/0	9/10 9/16	0/17 0/22	0/24 0/24
Tree clearing	X	X			011011	0/0 0/11	0/10 0/21	0/22 0/20	0/20-1/0	110-1112	1113-1119	1120-1120	1121-012	0/3-0/9	0/10-8/16	8/17-8/23	8/24-8/3
Reclamation		x															
Mobilization		X															
Project Materials Delivery		x	x														
Temp Water Cedar To Maple		X	X														-
Temp Mail Boxes		x															
Erosion Control		x															
Traffic Control/ Signs		X	X														
Removals from Cedar to Maple			X														-
Connections on Cedar			X														
Watermain from Cedar to Maple			X	Y													
Sewermain from Cedar to Maple		1		Y	x												
Services Cedar to Maple				X	X												
Removals Maple to Spruce				x	x									-			
Temp Water from Maple to Spruce				x	x									-			-
Watermain from Maple to Spruce				-	X	x											-
Sewermain from Maple to Spruce		<u> </u>				x											
Services from Maple to Spruce						x											
Removals from Spruce to Elm					^	^	v										
Temp water from Spruce to elm							^ v										
Watermain from Spruce to Elm							X										
Sewermain from Spruce to Elm							x	Х									
Services from Spruce to Elm							x	X									
Storm from Spruce to Maple							^	X	x								
Storm at Elm Intersection								x	x								
Sub Grade Cedar to Maple								X	x								
Draintile Cedar to Maple								X	x								
Sand Cedar to Maple								^	x	x							
Rock Cedar to Maple									×	x							
Sub Grade Maple to Spruce									^	x	X						
Draintile Maple to Spruce										x	X						
Sand Maple to Spruce										x	X						
Rock Maple to Spruce										x	X						
Sub Grade Spruce to Elm										^	X						
Draintile Spruce to Elm								· · · · · · · · · · · · · · · · · · ·			X						
Sand Spruce to Elm											X	X					
Rock Spruce to Elm											×	X					
Concrete Curb and Gutter											^		x	х			
Concrete Side Walks												x		X			
Concrete Driveways												x		X			
Blacktop												^			х		-
Shape and Black Dirt															X		
Seed, Sod, Fertilize														^			
Raise Castings	1															X	
· ·															^	X	
		in proces	S		on sche	dulo		behind sch	nodulo.								