

2025 Street and Utility Improvements Irish Court Notice

Anticipated Construction Start

June 16th

Scheduled Duration 25 Days

Description of Work
Street & Storm Sewer
Construction

Summary

This notice is an outline of the upcoming construction activity in your area. The goal of this notice is to inform you of the contractor's expected schedule and construction sequence.

Construction timeline (subject to change)

- June 13th The contractor will remove your mailbox and set up a temporary mailbox just outside of the construction area.
- **2. June 16th** Setup of traffic control and erosion control. Existing bituminous pavement will be reclaimed resulting in a gravel street section. The existing gravel will be regraded and prepared for new curb and bituminous pavement.
- 3. June 17th-20th –Removals and spot storm sewer construction.
- 4. June 21st-23rd Roadway prep for curb installation.
- 5. June 24th-28th Curb placement will begin June 24th. Residents must park outside of the neighborhood beginning at 7 am on the day concrete work begins. Following curb placement, impacted concrete driveway aprons will be replaced. Please note that new concrete cannot be driven over until the concrete has reached sufficient strength (about seven days after placement). Residents may park alongside the new concrete curb during the curing period. The contractor will provide access once the new curb has reached strength and can be driven across.
- **6. June 30**th**-July 1**st Roadway prep for the first layer of pavement. Please do not park on the street during working hours.
- 7. **July 2nd** The first layer of asphalt pavement will be placed. Once the asphalt has been placed and compacted, it will be drivable the same day. Construction may temporarily restrict driveway access during the day (approx. 30-45 minutes).
- 8. July 3rd-7th Restoration of disturbed areas with sod.
- 9. July 8th Contractor will adjust manholes and gate valves.
- **10. July 9**th— The second and final layer of pavement will be placed. Once the asphalt has been placed and compacted, it will be drivable the same day. Construction may temporarily restrict driveway access during the day (approx. 30-45 minutes).
- 11. July 10th Mailboxes will be reinstalled.

Mailboxes

The contractor will remove mailboxes before construction begins, and a temporary mailbox will be provided outside of the construction area. Following construction, the contractor will reinstall mailboxes. If the post of the mailbox is rotten or in poor condition, it will be the homeowner's responsibility to replace the post if damage occurs. Package and delivery service is expected to continue as normal, but may be affected by construction activity.

Protecting your private property (sprinkler systems, electric dog fences, landscaping, etc.)

All property owners are responsible for removing personal property items that may be disturbed by construction activity. A practical effort will be made to coordinate removals and minimize disturbance and impacts

within the City's right-of-way to protect personal property, but repair and replacement of these items with be the property owner's responsibility should any damage occur. **We recommend property owners move any items of worry or concern from the boulevard area.** A proactive approach is the best way to avoid unwanted damage. Residents may contact Shane Olson (contact info below) to meet at your property to review the potential impacts construction may have.

Street and Driveway Access During Construction

Parking will be allowed on streets throughout construction between 7:00 PM and 7:00 AM. Generally, the contractor is expected maintain resident driveway access during working hours – be aware that construction activity may temporarily block the road or your driveway at times during the day. Please yield to construction traffic and follow all instructions given when travelling through the area.

Construction operation	Where to park
General	 If you require special accommodations, please contact the project field staff. Please do not park on the street within the project area during working hours - 7:00AM to 7:00PM Monday-Friday; 8:00AM to 6:00PM Saturday.
Concrete Removal and Replacement	 On the day concrete curb and gutter is being poured, park outside of the project area from 7am to 7pm until concrete is done being placed. Access to your driveway will be closed when contractor starts placing curb and for approx. seven days after concrete placement. You will not be able to drive over the curb for this seven-day period. Residents may park alongside new curb after it is placed.
Pavement Removal, Grading, and Paving	 Park in your driveway. Access to your driveway will be open most times during this step. Access will be limited when contractor is grading or paving directly in front of your residence. Please plan accordingly.

Stay Informed

Construction information and updates will be posted to the project website: **www.le2025improvements.com** If you have any questions or concerns, please contact project staff.

Field Staff

Shane Olson: 612-997-2676 Casey Nill: 651-418-2887

Project Engineer

Mike Rusenovich: 612-546-0751 mike.rusenovich@bolton-menk.com

Location Plan - Irish Court N

