

13-21 CONSTRUCTION UPDATE

August 30, 2019

Downtown Prior Lake work update

Staging

- Crews are currently working in Stage 1B
- Stage 2 will begin on September 3
- Stage 4 will begin in mid-September

Progress and Upcoming Work

- Crews began placing gravel from West Ave to Duluth Ave in preparation for curb and wall installation. Crews also began installing the wall between West and Duluth. West to Duluth will reopen to traffic beginning the end of the work day today, September 30, as a gravel surface. Construction activities will still occur in this area, but local traffic will be able get through.
- Crews finished installing storm sewer from Duluth to Arcadia. Crews will begin installing storm sewer at the Arcadia intersection next week.
- Beginning September 3, crews will begin removing pavement in stage 2, which includes the south leg of the 13-21 intersection. Stage 2 will be closed to all traffic from September 3 to November.

Highway 13 work update

Staging information

- Stage 1 includes Highway 13 from Highway 282 to just east of Vergus Ave
- Stage 2 includes Highway 13 from just west of 180th St to just west of Fairlawn Ave
- Stage 4 begins in mid-September and includes Highway 13 from County Road 12 to Franklin Trail

Project update

Stage 1

This week, crews finished installing the 6-foot pipe, removed the supportive structures, and backfilled the 30-foot deep trench. Next week, crews will grade in preparation for paving, which will occur late in the week! Guard rail and permanent signage will also be installed next week. The roadway is anticipated to reopen the week of September 9!

Stage 2

No significant work occurred in stage 2 this week. Crews will install signage next week and finish up driveway work. The roadway is anticipated to reopen the week of September 9!







Stay informed

Weekly updates will be posted on the project website and sent out to those subscribed for project updates. If you have any concerns during construction, please reach out to the project email or hotline listed below. Be sure to sign up for project updates on the website at.







