

13-21 CONSTRUCTION UPDATE

September 27, 2019

Downtown Prior Lake work update

Staging

Crews are currently working in Stage 2 •

Progress and Upcoming Work

This week:

- Main Ave reopened •
- Curb installation began
- Crews continued sanitary sewer pipe lining
- Crews continued building retaining walls
- Private utilities worked on relocating their services
- Storm sewer was installed at the south leg of the 13-21 intersection •

Next week:

- Curb installation will continue •
- Sanitary sewer lining will conclude
- Crews will continue building the roadway base

Highway 13 work update

Staging information

- **Stage 1** is complete!
- Stage 2 is complete!
- Stage 4: Highway 13 from Panama Ave 12 to Franklin Trail
- Stage 3: Begins September 30 and includes Highway 13 from Fairlawn Ave to CR 12

Project update

- This week, crews removed the medians, continued installing new storm sewer, and began • building the roadway with gravel and base. Storm sewer work will finish up next week, and curb and median work continue.
- Stage 3 will be closed in addition to the Stage 4 area September 30. Crews will begin with removing the roadway surface and installing storm sewer.

Stay informed







Weekly updates will be posted on the project website and sent out to those subscribed for project updates. If you have any concerns during construction, please reach out to the project email or hotline listed below. Be sure to sign up for project updates on the website at **www.moving-forward13-21.com**







