

13-21 CONSTRUCTION UPDATE

October 4, 2019

Downtown Prior Lake work update

Staging

• Stage 2 includes County Highway 12 from West Ave to Main Ave and Highway 13 from County Highway 21 to Franklin Trail

Progress and Upcoming Work

This week:

- Curb installation continued
- Pipe lining was completed
- Crews continued building the roadway base in preparation for paving
- Storm sewer was installed at the south leg of the 13-21 intersection

Next week:

- Curb installation will continue
- Crews will continue building the roadway base

Paving:

Paving on County Highway 21 is anticipated to occur mid-October, weather permitting!

Highway 13 work update

Staging information

- Stage 1 (282 to Vergus) is complete!
- Stage 2 (Vergus to Fairlawn) is complete!
- Stage 4: Highway 13 from Panama Ave 12 to Franklin Trail
- Stage 3: Begins September 30 and includes Highway 13 from Fairlawn Ave to CR 12

Project update

This week:

Stage 4

- Crews finished installing storm sewer and culverts
- Concrete removals finished up, and crews continued installing new concrete curb and medians

Stage 3

- Stage 3 closed on Monday, September 30
- Crews removed the roadway surface and began installing storm sewer







Next week:

Stage 4

- Crews will near completion of installing new concrete curb and medians
- The roadway base will be graded in preparation for paving, which is anticipated to occur in mid-October.

Stage 3

- Storm sewer installation will continue
- The south side of the concrete median between 170th and Panama will be poured

Stay informed

Weekly updates will be posted on the project website and sent out to those subscribed for project updates. If you have any concerns during construction, please reach out to the project email or hotline listed below. Be sure to sign up for project updates on the website at **www.moving-forward13-21.com**



