

13-21 CONSTRUCTION UPDATE

October 11, 2019

Downtown Prior Lake work update

Staging

• Stage 2: County Highway 21 from West Ave to Main Ave and Highway 13 from County Highway 21 to Franklin Trail

Progress and Upcoming Work

This week:

- 21 was paved from West to Duluth!
- Geofoam block installation continued on the south leg of the 13-21 intersection
- Miscellaneous curb work occurred
- Crews graded the roadway and areas behind curb

Next week:

- Paving will begin from Duluth to Main
- Curb installation will continue near Main
- Crews will continue grading the roadway until paving occurs

Highway 13 work update

Staging information

- Stage 1 (282 to Vergus) is complete!
- Stage 2 (Vergus to Fairlawn) is complete!
- Stage 4: Highway 13 from Panama Ave to Franklin Trail
- Stage 3: Includes Highway 13 from Fairlawn Ave to Panama Ave

Project update

This week:

Stage 3

- Storm sewer and culvert installation continued
- Crews continued work on the south side of the median between 170th and Panama

Stage 4

- Paving occurred!
- Concrete installation continued







Next week:

Stage 3

- Storm sewer installation will finish
- Work on the south side of the concrete median between 170th and Panama will occur, and traffic will be rerouted to the north side of the median
- Pedestrian ramp installation will begin
- Crews will begin grading the roadway in preparation for paving

Stage 4

- Concrete work will continue, along with trail paving
- Guardrail installation will occur

Stay informed

Weekly updates will be posted on the project website and sent out to those subscribed for project updates. If you have any concerns during construction, please reach out to the project email or hotline listed below. Be sure to sign up for project updates on the website at **www.moving-forward13-21.com**



