

13-21 CONSTRUCTION UPDATE

October 25, 2019

Downtown Prior Lake work update

Staging

Stage 2: County Highway 21 from West Ave to Main Ave and Highway 13 from County Highway 21 to Franklin Trail

Progress and Upcoming Work

This week:

- Curb was installed at Main
- Curb installation began on the south leg of the 13-21 intersection
- The asphalt trail was installed on the south side 21

Next week:

- Main Ave will be closed Thursday, October 31, through Saturday, November 2 for paving. Please use Arcadia during this time.
- Curb installation will finish up on the south leg of the 13-21 intersection
- The south leg of the 13-21 intersection will be paved

Highway 13 work update

Staging information

- Stage 1 (282 to Vergus) is complete!
- Stage 2 (Vergus to Fairlawn) is complete!
- Stage 4: Highway 13 from Panama Ave to Franklin Trail
- Stage 3: Includes Highway 13 from Fairlawn Ave to Panama Ave

Project update

This week:

Stage 3

- Crews graded acceleration lanes and ditches
- Crews graded the road in preparation for paving

Stage 4

- Crews paved the trail on the north side of Highway 13 near Duluth
- Crews graded ditches and began restoring areas impacted by construction

Next week:









Stage 3

- Crews will pave Stage 3, weather permitting!
- The center median between 170th and Panama will be poured
- Pedestrian ramps will be poured
- Crews will begin restoring areas impacted by construction

Stage 4

- Pedestrian ramps will be poured
- Guardrail will be installed
- Crews will continue restoring areas impacted by construction

Stay informed

Weekly updates will be posted on the project website and sent out to those subscribed for project updates. If you have any concerns during construction, please reach out to the project email or hotline listed below. Be sure to sign up for project updates on the website at **www.moving-forward13-21.com**





