

# 13-21 CONSTRUCTION UPDATE

November 1, 2019

# **Downtown Prior Lake work update**

# **Staging**

**Stage 2**: County Highway 21 from West Ave to Main Ave and Highway 13 from County Highway 21 to Franklin Trail

#### **Progress and Upcoming Work**

#### This week:

- The Main/21 intersection was paved!
- Curb installation finished on the south leg of the 13-21 intersection and was paved!
- The asphalt trail was installed on the south side 21 between Duluth and Main
- Crews began installing the final layer of pavement from Duluth to Main

#### Next week:

- Pavement markings will be painted
- Signage will be installed
- Any remaining paving work will finish up
- Final project cleanup will begin

# Highway 13 work update

# **Staging information**

- Stage 1 (282 to Vergus) is complete!
- Stage 2 (Vergus to Fairlawn) is complete!
- Stage 4: Highway 13 from Panama Ave to Franklin Trail
- Stage 3: Includes Highway 13 from Fairlawn Ave to Panama Ave

#### **Project update**

#### This week:

### Stage 3

- The first layer of pavement was installed!
- Curb work continued

#### Stage 4

- Guardrail was installed
- Curb work continued







#### Next week:

#### Stage 3

- Crews will begin installing the final layer of pavement, weather permitting
- The center median between 170th and Panama will be poured
- Pedestrian ramps will be poured
- Crews will begin restoring areas impacted by construction

### Stage 4

- Crews will begin installing the final layer of pavement, weather permitting
- Pedestrian ramps will be poured
- Crews will continue restoring areas impacted by construction

# Stay informed

Weekly updates will be posted on the project website and sent out to those subscribed for project updates. If you have any concerns during construction, please reach out to the project email or hotline listed below. Be sure to sign up for project updates on the website at **www.moving-forward13-21.com** 



