



Stage 1A, 1B, 1C & 2B – No. 6

June 2, 2020

The Contractor successfully completed the new concrete curb and gutter and first lift of bituminous pavement on the first block of Bridge St and S 2nd St last week. The Contractor plans to complete the temporary pavement markings today and reopening these two blocks tomorrow, Wednesday June 3rd. The Contractor plans to complete the remaining concrete sidewalk work along these two blocks this week under traffic.

In addition to the reopening of Bridge Street between N Main St and S 2nd St and S 2nd St between Bridge and Ferry St, the Contractor plans to reopen the intersection of S 5th St and Ferry to north/south traffic on Wednesday. The Contractor then plans to close S 4th St between Bridge and Ferry St and Elmwood Avenue from Ferry St to the north side of Turril St also on Wednesday. All detours will be signed.

Immediately following the closure on Wednesday, the Contractor plans to complete the remaining tree removals on Elmwood Ave and begin the pavement removals. Following the pavement removals, the Contractor plans to begin the installation of the new sanitary sewer main along Elmwood Ave and 4th St by continuing to utilize both utility crews.

The Contractor plans to finish the remaining utility work along Ferry Street between 5th St and Elmwood Ave by the end of the week. This will allow the Contractor to start the construction of the new roadway sand and aggregate base along this stretch next week.

We thank you in advance for your patience and cooperation for the duration of this project. The total project is anticipated to consist of five (5) stages of construction and the project completion date is October 2021.

Contacts

Cory Bienfang

Project Engineer

(507) 995-2936

cory.bienfang@bolton-menk.com

Eric Hauser

Construction Inspector

(507) 276-6695

eric.hauser@bolton-menk.com

www.thenew22construction.com