



## **Stage 1B, 1C, 2A & 2B – No. 7**

**June 8, 2020**

The Contractor successfully completed the reopening of Bridge Street between N Main St and S 2<sup>nd</sup> St and S 2<sup>nd</sup> St between Bridge and Ferry St last week. At the same time the Contractor implemented the closure of S 4<sup>th</sup> St between Bridge and Ferry St and Elmwood Ave between Ferry St and Turril St. All detours have been signed and we are working through a few signing revisions planned this week to help direct motorists around the construction areas. It is anticipated that we will be in this traffic configuration for a while and at least another 4 weeks.

The Contractor is continuing to install the new concrete work along Bridge and S 2<sup>nd</sup> Street and hopes to finish this week. Following the concrete work, these two blocks are almost complete, with the reinstallation of the streetlights, planting of new trees and final lift of bituminous pavement all that is remaining.

The Contractor was not able to fully finish the remaining utility work along Ferry Street between 5<sup>th</sup> and Elmwood last week, however, intends to do so the early part of this week. Immediately following the completion of the utility work on Ferry, the Contractor plans to start the installation of the new sanitary sewer heading down Elmwood Ave. The Contractor anticipates at least one week of sanitary and several weeks of watermain along Elmwood between Ferry and Turril St.

The Contractor is also working on the new sanitary sewer and watermain along S 4<sup>th</sup> St. The Contractor is working on extending the utilities into the 4<sup>th</sup> St intersection from Bridge St the early part of this week and then will be heading down S 4<sup>th</sup> St towards Ferry St. The Contractor anticipates at least a couple of weeks of sanitary sewer and watermain work within S 4<sup>th</sup> St.

Immediately following the successful completion of the new underground utilities, anticipated soon both along Bridge and Ferry St, the Contractor plans to start the construction of the new roadway sand and aggregate base. The Contractor plans to continue with the construction of the new roads once the utilities are completed with goal to reopen individual sections of street as the work is completed.

We thank you in advance for your patience and cooperation for the duration of this project. The total project is anticipated to consist of five (5) stages of construction and the project completion date is October 2021.

## **Contacts**

**Cory Bienfang**  
Project Engineer  
(507) 995-2936  
[cory.bienfang@bolton-menk.com](mailto:cory.bienfang@bolton-menk.com)

**Eric Hauser**  
Construction Inspector  
(507) 276-6695  
[eric.hauser@bolton-menk.com](mailto:eric.hauser@bolton-menk.com)

[www.thenew22construction.com](http://www.thenew22construction.com)