



July 26, 2021

Newsletter No. 13



## OLD WEST MAIN & UPPER HARBOR RENEWAL Project Update

### Pedestrian Bridge Update:

The Contractor has completed the retaining walls at the south abutment. The backfilling work is anticipated to be completed this week. The railing installation is not anticipated until towards the end of the project. Lastly, the temp paving for the bridge plaza will be completed at the same time as the trail paving anticipated in September.

The Contractor is continuing to work on the concrete deck and curb along Spans 2 and 3 north of the RR tracks. This work is anticipated to be completed within the next three weeks. The truss bridge is scheduled to be delivered the first week of August, assembled the second week, and scheduled to be set over the RR tracks on August 16<sup>th</sup>. The project overall is on schedule for completion by end of September 2021.

### Old West Main Street Update:

The Contractor has successfully installed the new sanitary sewer heading to the south and east of Jackson Street. The Contractor is currently working on the new watermain working east to west from the project limit back towards Jackson Street. Once the new watermain is installed through Jackson Street, the Contractor plans to stop and complete the required testing to finish the new services. While the watermain is testing, the Contractor plans to finish the new storm sewer within the intersection if materials are available or if not, continue with the new sanitary sewer heading west of Jackson Street.

All detour signing is in place and all businesses along Old West Main Street are open.

Percent Complete	0%	50%	100%
Underground Utilities	➔		
Roadway			
Sidewalk			

Cory Bienfang, P.E.  
Project Engineer  
Cell: 507-995-2936  
E-mail: cory.bienfang@bolton-menk.com

Ryan Illa  
Engineering Project Manager  
Cell: 651-260-5956  
E-mail: ryan.illa@ci.red-wing.mn.us

Jared Strusz  
Engineering Technician  
Cell: 651-380-7780  
Email: jared.strusz@ci.red-wing.mn.us