



August 13, 2021

Newsletter No. 16



OLD WEST MAIN & UPPER HARBOR RENEWAL Project Update

Pedestrian Bridge Update:

The truss bridge was successfully delivered and assembled this week. The span will remain like it is for the next two weeks until the scheduled installation date of August 31st. The specific time for the lift is strictly dependent on the train schedule and will not be known until that day.

The Contractor is scheduled to pour the concrete pilasters along Spans 2 and 3 north of the RR tracks today. This will be the final concrete pour for Spans 2 and 3. The ornamental railing is expected to be delivered next week and Contractor anticipates starting to install the railing along Spans 2 and 3 throughout the rest of this month.

Also, still in progress is the final post construction building condition survey. It is anticipated to take the rest of the month to fully complete the individual site inspections and prepare the report.

Old West Main Street Update:

The Contractor successfully completed all mainline watermain within Stage 1 this week. The Contractor plans to complete the services on the east side of Jackson Street by early next week. The rest of the storm sewer materials are expected to be delivered next week and plan would be to focus on the new storm sewer within Jackson Street and heading east. Immediately following the storm sewer, the Contractor plans to start grading the new roadway in preparation for the new concrete pavement.

The Contractor is anticipating proceeding with the work in Stage 1B starting late next week or early the week following. The goal would be to complete the removals, grading and new concrete pavement from TH 61 to west of Ace Hardware's driveway within approximately two weeks.

Percent Complete	0%	50%	100%
Underground Utilities			
Roadway			
Sidewalk			

<p>Cory Bienfang, P.E. Project Engineer Cell: 507-995-2936 E-mail: cory.bienfang@bolton-menk.com</p>	<p>Ryan Illa Engineering Project Manager Cell: 651-260-5956 E-mail: ryan.illa@ci.red-wing.mn.us</p>	<p>Jared Strusz Engineering Technician Cell: 651-380-7780 Email: jared.strusz@ci.red-wing.mn.us</p>
--	---	--