



PROJECT UPDATE

June 22, 2018

Phase 1 (see staging map on page 3 for specific locations)

Stage 1 and Stage 2 (May –End of July)

Week of June 18 Recap

- Water services were installed from 20th-18th Ave

Week of June 25 Activity

- Watermain individual house services will begin installation from 18th-15th Ave
- The remaining portion of Phase 1, Stage 2 (14th to 12th Ave) is scheduled to begin on **Wednesday, June 27**. Please see the notice section under the construction tab of the website for more information
- Storm sewer work will occur

Stage 3 (May –End of July)

Week of June 18 Recap

- Watermain on 3rd Ave will finish today

Week of June 25 Activity

- Stormsewer work will occur

Phase 2

Week of June 25 Activity

- **Construction is scheduled to begin in Phase 2 (12th Ave-5th Ave) on Wednesday, June 27**, and is anticipated to last until October. The Phase 2 official detour will route traffic and bus stops to Marie Avenue. Please see the notice section under the construction tab of the website for more information
- During the first few weeks of Phase 2, specific intersections with watermain improvements will have temporary closures. Please utilize other cross streets during these times to access businesses or homes.

Southview Center and Fire Hall Parking Lot Reconstruction

Phase 2

Week of June 18 Recap

- Curb was placed at the Fire Hall, and the south driveway entrance was completed
- Southview Center parking lot paving finished

Week of June 25 Activity

- Subgrading of the Fire Hall will occur

Parking, Access, and Transit Information

During construction in a specific phase, the roadway will be closed to thru traffic but will remain open for residents and businesses to access their driveways. All north-south dead end intersections will also be maintained so residents and businesses may access their driveways. Access to individual driveways may be unavailable at times during working hours, but access will be restored each night. Access to businesses and driveways will remain open as much as possible from connecting side streets.

Traffic and transit stops will be detoured to Marie Ave during this time.





Working Hours

The project contractor (Park Construction) will typically be working 7 a.m. to 7 p.m. Monday through Friday, with some Saturday work.

Thank you for your patience throughout this process! Be sure to sign up for email updates at the project website. If you have any concerns, please contact the project hotline listed below.

Staging Map



- Phase 1, Stage 1 
- Phase 1, Stage 2 
- Phase 1, Stage 3 
- Phase 2 

Project Hotline: 612-619-6284

Project Website: www.southviewblvd.com