



# PROJECT UPDATE

June 29, 2018

## Phase 1 (see staging map on page 3 for specific locations)

Stage 1 and Stage 2 (May –End of July)

### Week of June 25 Recap

- The remaining portion of Phase 1, Stage 2 (14th to 12th Ave) began on **Thursday, June 28.**
- Individual water services were installed from 18th-15th Ave
- Street construction began with removals of the roadway
- Storm sewer work continued

### Week of July 1 Activity

- Retaining wall construction will begin
- Storm sewer work will continue
- Street construction will continue with grading

Stage 3 (May –End of July)

### Week of June 25 Recap

- Sanitary sewer was installed on 3rd Ave south
- Sanitary services were installed
- Retaining wall work began
- Watermain pressure tests passed

### Week of July 1 Activity

- Storm sewer work will occur
- Watermain bacteria testing will continue

## Phase 2 (June 28-October)

### Week of June 25 Recap

- **Construction began in Phase 2 (12th Ave-5th Ave) on Thursday, June 28,** and is anticipated to last until October.
- Traffic control was installed

### Week of July 1 Activity

- Crews will prepare for watermain crossings at 14th, 13th, and 12th Ave

# Southview Center and Fire Hall Parking Lot Reconstruction

## Phase 2

### **Week of June 25 Recap**

- Fire Hall parking lot was graveled
- Striping was installed, and the Southview Center Parking lot is now complete.

### Parking, Access, and Transit Information

During construction in a specific phase, the roadway will be closed to thru traffic but will remain open for residents and businesses to access their driveways. All north-south dead end intersections will also be maintained so residents and businesses may access their driveways. Access to individual driveways may be unavailable at times during working hours, but access will be restored each night. Access to businesses and driveways will remain open as much as possible from connecting side streets.

Traffic and transit stops will be detoured to Marie Ave during this time.





### Working Hours

The project contractor (Park Construction) will typically be working 7 a.m. to 7 p.m. Monday through Friday, with some Saturday work.

*Thank you for your patience throughout this process! Be sure to sign up for email updates at the project website. If you have any concerns, please contact the project hotline listed below.*

# Staging Map



- Phase 1, Stage 1 
- Phase 1, Stage 2 
- Phase 1, Stage 3 
- Phase 2 

**Project Hotline:** 612-619-6284  
**Project Website:** [www.southviewblvd.com](http://www.southviewblvd.com)