

Eagle Lake Lift Stations 7, 8, & 9 Project Newsletter

November 13, 2024

Construction schedule:

Start: June 10, 2024
Finish: December 2024

City of Willmar
333 6th Street SW
Willmar, MN 56201

Engineer:
Bolton & Menk, Inc.
2040 Highway 12 East
Willmar, MN 56201
Phone: 320-231-3956
Fax: 320-231-9710
www.bolton-menk.com

Dylan Idso, P.E.
Project Engineer
Cell Phone: 320-979-5850
E-mail:
Dylan.Idso@bolton-menk.com

Aidan Musser
Resident Project Representative
Cell Phone: 320-737-1898
E-mail:
Aidan.Musser@bolton-menk.com

Contractor:

Tom's Backhoe Service, Inc.
323 Woodland Hills Ln
Brainard, MN 56401
Phone: 218-828-4232

Tom Thompson
Owner/President
Phone: 218-820-7478
E-mail: tom@tomsbackhoe.net

Overview

The City of Willmar is undertaking a lift station and sanitary sewer improvement project to the Eagle Lake sanitary sewer system. This project will reconstruct Lift Station 7 along US 71/MN 23, and Lift Station 8 along 47th Ave NE, and rehabilitating Lift Station 9 along North Eagle Lake Road.

Project Timeline

The following is a tentative schedule for the construction in each of the project areas:

Lift Station 7:

- Underground utility work has been complete with the exception of final connections which will occur when the lift station becomes operational
- Building construction to be completed within two weeks
- Final electrical work will begin following the completion of the building

Lift Station 8:

- Underground work complete
- Site restoration ongoing

Lift Station 9:

- Work complete pending installation of new control panel and final electrical connections
- Final restoration work to follow

Additional notices similar to this one will be sent out as construction progresses. If construction is delayed due to inclement weather, assume it will proceed the following day.

Construction impacts for each project area are listed below:

Lift Station 7:

- No anticipated impacts to residents or motorists

Lift Station 8:

- No anticipated impacts to residents or motorists

Lift Station 9:

- No anticipated impacts to residents or motorists

Eagle Lake Lift Stations 7, 8, & 9 Project Newsletter

Page 2



Construction

Work Area

It is very common on these types of projects that area residents (especially children) become quite curious about the work the Contractor is performing. We ask that you please be respectful of and stay well clear of construction zones. Many hazards and dangers exist from heavy machinery, trenches, loose material, confined spaces, hot asphalt, etc. and often times are not recognizable by the general public. The Contractor has responsibility to ensure safety on the project and within the construction area.

Punch List

After the project is substantially complete, the contractor will be provided with a “punch list” of minor defects or uncompleted tasks. That work may take several weeks to completed following substantial completion of all three lift stations. This punch list work will require both your cooperation and patience: please contact the RPR for any issues you feel have not been addressed.



Contacts

All project updates will be provided electronically on the City of Willmar’s Construction Project Website, www.WillmarConstruction.com. Please sign up for email and text message updates on the project website. We encourage you to watch the “What to Expect During Construction” video located on the project website for more information on what to expect during the construction process. If special access accommodations are needed or if you have questions or concerns at any time, please contact any of the people listed on the left side of the front of this newsletter. Thank you in advance for your understanding and cooperation with this improvement project.



**Scan the QR
code with your
smartphone
camera to visit
the website!**

www.WillmarConstruction.com