



**BOLTON
& MENK**

Real People. Real Solutions.

2020 Morrison Addition Improvements Project Newsletter

May 8, 2020



PROJECT UPDATES

The City has awarded a construction contract to C&L Excavating of St. Joseph, MN for the street and utility improvements in the Morrison Addition area.



CONTACTS

KEVIN BITTNER

City Engineer

Kevinbi@bolton-menk.com

O: (763) 433-2851

C: (612) 270-6926

ZACH NASLUND

Construction Project Rep.

Zachary.Naslund@bolton-menk.com

C: (612) 597-1265

RANDY PIASECKI

City Administrator

Rpiasecki@cityofzimmerman.com

O: (763) 856-4666 ext. 24



STAY INFORMED

Weekly updates on the project will be posted to the Bolton & Menk website at: www.clients.bolton-menk.com/zimmerman2020/ and on the City of Zimmerman website at: www.zimmerman.govoffice.com/.

If you wish to receive a direct email with the newsletter or have other questions, please contact City Engineer Kevin Bittner or City Administrator Randy Piasecki.



CURRENT WORK

Ongoing Work:

- Water Services in Alley A
- Storm Sewer on 1st Avenue and 3rd Street



UPCOMING WORK

Anticipated Work for the Week of May 11:

- Completion of all Water Services and Storm Sewer
- Grading Work on Alley A and B
- Grading Work on 3rd Street and 1st Avenue

There will be times when the construction work disrupts driveway access. These will be minimized as much as possible, but there will be work that requires you to remove your vehicles from your driveway and park away from construction activity. You will be notified by the Contractor or the Construction Project Representative in advance of this requirement. The Contractor hopes to complete the bulk of the work by the end of June, depending on weather and hopefully good health by all involved in the project.

Also, since school is not in session and construction can be an attractive nuisance, please see to the safety of children during construction.

Please contact City Engineer Kevin Bittner or Construction Project Representative Zach Naslund if you have any questions. Their contact information is provided in the margin.

Thank you for your patience as this project progresses!