



Real People. Real Solutions.

# 2020 Morrison Addition Improvements Project Newsletter

June 12, 2020



# **PROJECT UPDATES**

The City has awarded a construction contract to C&L Excavating of St. Joseph, MN for the street and utility improvements in the Morrison Addition area.



#### **KEVIN BITTNER**

City Engineer Kevinbi@bolton-menk.com

**0**: (763) 433-2851 **C**: (612) 270-6926

#### TIM HAUGO

Construction Project Rep.

<u>Timothy.Haugo@bolton-menk.com</u> **C**: (320) 221-0370

#### RANDY PIASECKI

City Administrator

<u>Rpiasecki@cityofzimmerman.com</u> **0:** (763) 856-4666 ext. 24



Weekly updates on the project will be posted to the Bolton & Menk website at: www.clients.bolton-menk.com/zimmerman2020/ and on the City of Zimmerman website at: www.zimmerman.govoffice.com/.

If you wish to receive a direct email with the newsletter or have other questions, please contact City Engineer Kevin Bittner or City Administrator Randy Piasecki.



### **CURRENT WORK**

#### **Current Work:**

- Concrete Curb and Gutter Construction has been completed.
- Fine grading of the aggregate base for paving will be occurring the week of June 15<sup>th</sup>.
- Curb and gutter will be ramped with aggregate at driveways so they can be utilized the week of the 15<sup>th</sup> as well.



## **UPCOMING WORK**

#### **Anticipated Work for later June:**

- Bituminous paving is currently scheduled for the week of June 22<sup>nd</sup>. Alleys will also be paved at this time.
- After the bituminous base course has been placed, the contractor will work on concrete sidewalks and driveways as well as boulevard restoration.
- Once the boulevard restoration work has been completed, the bituminous wear course will be placed. The schedule for this is not fixed at this time.

Construction can be an attractive nuisance. Please see to the safety of children and vulnerable individuals during construction.

Please contact City Engineer Kevin Bittner or Construction Project Representative Tim Haugo if you have any questions. Their contact information is provided in the margin.

Thank you for your patience as this project progresses!