



269th Avenue Reconstruction – Project Newsletter

June 9, 2023

PROJECT UPDATES

The City has awarded a construction contract to Douglas-Kerr Underground of Mora to reconstruct 269th Avenue. A map of the project area is on the back of this newsletter.

CONTACTS

KEVIN BITTNER

City Engineer

Kevin.Bittner@bolton-menk.com

O: (763) 433-2851

C: (612) 270-6926

BRYCE MCCONVILLE

Construction Project Rep.

bryce.mccconville@bolton-menk.com

C: (612) 437-8665

KEITH KOEHLER

Public Works Director

zimmermanpwd@cityofzimmerman.com

C: 763-280-0347

RYAN KERR

Contractor Project manager

C: 320-515-0046

STAY INFORMED

Weekly updates on the project will be posted to the Bolton & Menk website at: tinyurl.com/Zimmerman-269

If you wish to receive a direct email with the newsletter, you may sign up for this also on the website.



PROJECT STATUS AND UPCOMING WORK

- During the week of June 12th, the contractor will be completing watermain work on Monday and Tuesday by installing the remaining hydrants on the project.
- After completing the watermain work, they will be installing the remaining sanitary sewer main between addresses 13365 and 13557. All underground work will be completed by the end of the week.
- The contractor will be bringing their grading crew in to begin work on building the roadway. This will require additional excavation to widen the roadway and make room for the aggregate and pavement sections.
- With multiple crews on site, there will be considerable activity on the roadway. Please be prepared for interruptions to access to your residences. Residents will be informed of impacts in the morning by the contractor or inspector. Thank you for your patience.
- Please see to the care of children and other vulnerable individuals during construction and be aware of the movement of construction equipment while traveling so that everyone will be safe until the work is completed.
- Should you have any questions, please feel free to contact Kevin Bittner, City Engineer. His contact information is provided on the left-hand side.