

Important Update: the road closure of Henna Ave has been moved to June 8th, 2023.

Ongoing Work (subject to change, weather dependent)

Phase 1 – Hornell Ave, Hynes Ave, Hyde Ln, Homestead Ct, 83rd St

Work completed this week:

- Removal of pavement

Anticipated work for next week:

- Grading of the road in preparation for asphalt
 - *Please have all vehicles off of the roadway by 7:00am*
- 1st lift of asphalt for roadways is anticipated to begin June 8th
 - *Please have all vehicles off of the roadway by 7:00am*
- Storm Sewer repairs
- Miscellaneous electrical work to occur

Phase 2 – Henslowe Ave, Henna Ave, Homestead Ave, Hyde Ct

Work completed this week:

- Spot utility work

Anticipated work for next week:

- Spot curb removals are anticipated to begin June 9th
- Utility Work will continue
- Miscellaneous electrical work to occur

Phase 3 – Hemingway Ave, Hyde Ave, 80th Street

Work completed this week:

- No work completed

Anticipated work for next week:

- Miscellaneous electrical work to occur

Thank you for your patience during this project. If you have any questions or concerns, please contact the project hotline at 651-760-0203 or email cg2023@bolton-menk.com