

2019 Street Improvements

Project Update

July 22, 2019

Please view the phasing map on page two.

Week of July 15

- Gravel was placed on Chesterfield Way, 200th Street, Chili Avenue and Chevelle Avenue.
- Tree removals were completed.
- Driveway removals were started throughout the Phase 1 Full Reconstruct area.
- Notices were handed out to all residents who will be impacted by the concrete work the week of the 22nd.

Week of July 22

- On Monday the contractor will continue working on removing driveways in the Phase 1
 Full Reconstruct area and start setting up the string line for curb and gutter.
- Starting on Tuesday the contractor will begin pouring curb and gutter on Chesterfield Way, 200th Street, Chili Avenue, and Chevelle Avenue. After the curb and gutter has been poured, the contractor will begin pouring concrete driveway aprons and concrete driveways. Please stay off all wet concrete with pedestrian traffic for 24 hours and vehicle traffic for 7 days from the final installation.
- Driveways will be ramped back in the week of July 29th.
- Phase 1 Full Reconstruct areas will be paved the week of July 29th.

Parking, access, and detour information

During construction, the contractor will typically work from 7 a.m. to 7 p.m. On-street parking will not be available during working hours. If you need to leave past 7 a.m., you may need to park on another nearby street. Access to driveways will be restored at the end of each work day except during the concrete work. If you have a recreational vehicle (boat, camper, etc.) that you need a place to park during the concrete work, the Township has approved parking at the Maintenance Facility located at 2577 Vermillion River Trail. Please park in the southwest corner of the Maintenance Facility Parking Lot. Please register your name, number, and license plate at Town Hall prior to parking at the Maintenance Facility in case the Township needs to get in contact with you. You may also park in the Town Hall Parking Lot off 197th Street prior to July 31. All vehicles must be cleared out of the Town Hall Parking lot by July 31. Call Jeff Hince with the Township at (651) 470-5056 with any questions regarding parking.

Contacts

If you have any questions or concerns regarding this update or the project in general, please contact **Eric Hauser at (507) 276-6695.**







2019 Street Improvements

Project Update

Phasing Map



