

2019 Street Improvements

Project Update

September 3, 2019

Please view the phasing map on page two.

Week of August 26

Some smaller items outstanding items across the project were completed.

Week of September 2

- Starting on Tuesday, September 3rd McNamara will be closing 170th Street from TH 3 to the western Township limits to all through traffic.
- 170th Street will be reclaimed or grinded into a drivable gravel base early in the week. The rest of the week will be spent grading the road in preparation for pavement.
- McNamara is planning to pave the roadway at the end of this week or early the following week. After the road has been paved it will be reopened to through traffic.

Parking, access, and detour information

All project streets are open for Empire residents to utilize, but it is still a construction zone, so please slow down, especially while workers are present. Residents will have access to their driveways for the remainder of the project, but keep in mind that short access delays may still occur. During the day, streets with work occurring may inhibit through access where the contractor is currently working. Residents will still have access to their driveways from one way or the other on the street – you may just have to go around the block.

We apologize for the inconveniences of the project and appreciate your patience while we work to improve your roads!

Contacts

If you have any questions or concerns regarding this update or the project in general, please contact **Eric Hauser at (507) 276-6695.**







2019 Street Improvements

Project Update

Phasing Map





