

#### **2019 Street Improvements**

## **Project Update**

September 9, 2019

Please view the phasing map on page two.

#### Week of September 2

- 170<sup>th</sup> Street was closed from TH 3 to the western Township limits to all through traffic.
- 170<sup>th</sup> Street was reclaimed and then graded.
- The first two layers of pavement were installed on 170<sup>th</sup> Street.

#### **Week of September 9**

- Gravel shoulders will be graded up to the height of the pavement.
- Any restoration work needed in the ditches will be performed.
- The road will be reopened to traffic after this work is completed.
- The final layer of pavement will not be installed until the week of September 26<sup>th</sup>. 170<sup>th</sup> Street will need to be closed to through traffic again at this time to complete this work.

#### Parking, access, and detour information

All project streets are open for Empire residents to utilize, but it is still a construction zone, so please slow down, especially while workers are present. Residents will have access to their driveways for the remainder of the project, but keep in mind that short access delays may still occur. During the day, streets with work occurring may inhibit through access where the contractor is currently working. Residents will still have access to their driveways from one way or the other on the street – you may just have to go around the block.

We apologize for the inconveniences of the project and appreciate your patience while we work to improve your roads!

#### **Contacts**

If you have any questions or concerns regarding this update or the project in general, please contact **Eric Hauser at (507) 276-6695.** 







### **2019 Street Improvements**

# **Project Update**

#### **Phasing Map**





