

2019 Street Improvements Project Update



July 12, 2019

Week of July 8

The contractor continued constructing the road section on Belmont Street between Lincoln Street and Park Street. They then began final removals and installation of base material for driveway replacements.

Week of July 15

The contractor will continue construction of the road section on Belmont from Lincoln Street to Park Street and will complete driveway and sidewalk base preparations.

O'Malley Concrete is tentatively scheduled to begin work on Wednesday July 17 and last the remainder of the week. Residents will receive a paper notice at their door early in the week with a finalized start date for the concrete work. They will be installing the concrete curb and gutter, followed by installation of concrete sidewalks and concrete driveways on all stages of the project. All properties will receive a concrete driveway apron right behind the curb. The remainder of the driveways will match the existing driveway material.

Residents will NOT have access to their driveways during concrete work. Once the concrete has been poured, it requires 7 days to harden. Residents must stay off the concrete and other parking options should be utilized during this time.

Parking and Access information

All residents in the project area now have access to their homes from completed gravel roads. Blocks that are completed to a gravel road condition are open for Hampton residents to utilize for access to their homes. It is still a construction zone, so please slow down while using the roadway. During the day, Stage(s) under construction may inhibit access where the contractor is currently working. Because of this, the road is closed to through traffic and we recommend utilizing alley access, if available, or other parking options.




We apologize for any inconveniences this may cause and are willing to help with special requests during the day (help carrying groceries, help getting to and from homes, etc.).

Questions/Concerns?

If you have any questions, concerns or need access help, please reach out to Brad Fisher. Be sure to sign up for weekly email updates on the project website!

Brad Fisher – Project Engineer
bradley.fisher@bolton-menk.com
952-890-0509, Mobile: 612-759-7240

Staging Map

-  STAGE A
-  STAGE B
-  STAGE C

