

# 2019 Street Improvements Project Update



July 26, 2019

## Week of July 22

O'Malley Concrete completed installation of concrete curb, sidewalks, and driveways on the entire project. Please keep vehicles off the concrete until access is restored to avoid damage.

The contractor then began fine grading the roadways in preparation for asphalt pavement. They also began rough grading in the boulevards.

## Week of July 29

The contractor will continue fine grading the roadways in preparation for paving. It is expected that the paving subcontractor, McNamara Contracting, will be onsite to pave the bituminous base of the roadway mid-week. Once a final schedule is determined, residents will receive a paper notice at their door with more information. Paving is expected to take no more than 2 days and paved roads/driveways can typically be opened within a few hours after completion.

The contractor will continue working on rough boulevard grading as well.

## Parking and Access information

It is anticipated that residents will have access to their driveways again beginning on Tuesday, once the concrete has sufficiently hardened. However, if driveway paving is anticipated to be completed within a day or two, residents may be held out of their driveways until paving is completed so that no additional disruptions to access have to occur.

All project streets are open for Hampton residents to utilize, but please stay away from the newly poured concrete. It is still a construction zone, so please slow down. During the day, streets under construction may inhibit access where the contractor is currently working. Because of this, the road is closed to through traffic and we recommend utilizing alley access, if available, or other parking options. Residents may park on the roadway outside of working hours (7pm to 7am).

We apologize for any inconveniences this may cause and are willing to help with special requests during the day (help carrying groceries, help getting to and from homes, etc.).

## Questions/Concerns?

If you have any questions, concerns or need access help, please reach out to Brad Fisher. Be sure to sign up for weekly email updates on the project website!

**Brad Fisher** – Project Engineer  
bradley.fisher@bolton-menk.com  
952-890-0509, Mobile: 612-759-7240

# Staging Map

-  STAGE A
-  STAGE B
-  STAGE C

