

2019 Street Improvements Project Update



August 16, 2019

Week of August 12

The contractor uncovered the manholes and valve boxes in the street, installed castings and raised valve boxes to the proper heights, and re-installed asphalt patches around them. This allows for access to the manholes and valves. These patches will not be noticeable once the final wearing asphalt pavement is installed in the spring.

Week of August 19

Visu-Sewer is tentatively scheduled to complete Cured In Place Pipe (CIPP) lining of the clay sewer line from Park Street to the south in the alley. This is a trenchless rehabilitation method used to repair the existing pipe and reduce inflow and infiltration into the system.

No other major work is planned for the week.

Parking and Access information

All project streets are open for Hampton residents to utilize, but it is still a construction zone, so please slow down, especially while workers are present. Residents will have access to their driveways for the remainder of the project, but keep in mind that short access delays may still occur. During the day, streets with work occurring may inhibit through access where the contractor is currently working. Residents will still have access to their driveways from one way or the other on the street – you may just have to go around the block.

We apologize for the inconveniences of the project and appreciate your patience while we work to improve your roads and utilities!

FAQ

Q: Why isn't the asphalt pavement laid all the way to the top of the concrete curb?

A: The final lift of asphalt pavement will be installed in the Spring of 2020. This is done so if any settlement issues arise over the winter, they can be corrected before the road is completed.

Q: When will my yard be restored with topsoil and grass?

A: The contractor will wait for the summer heat to begin to reduce before installing topsoil for final grading and installing sod/seed in order to give it the best chance to germinate. Houses will receive sod, while all other areas will receive seed for grass growth.

Questions/Concerns?

If you have any questions, concerns or need access help, please reach out to Brad Fisher. Be sure to sign up for weekly email updates on the project website!

Brad Fisher – Project Engineer
bradley.fisher@bolton-menk.com
952-890-0509, Mobile: 612-759-7240

Staging Map

