

# 2019 Street Improvements Project Update



September 6, 2019

## Week of September 2

No significant work occurred. Boulevard restoration was delayed due to weather.

## Week of September 9

It is anticipated that workers will be onsite fine grading the boulevards with topsoil and will begin installing sod/seed on Monday, weather dependent. Boulevard restoration should be completed in about four days. Residents will receive a notice regarding care for new sod and when the sod turns from contractor responsibility to resident responsibility.

## Parking and Access information

All project streets are open for Hampton residents to utilize, but it is still a construction zone, so please slow down, especially while workers are present. Residents will have access to their driveways for the remainder of the project, but keep in mind that short access delays may still occur. During the day, streets with work occurring may inhibit through access where the contractor is currently working. Residents will still have access to their driveways from one way or the other on the street – you may just have to go around the block.

We apologize for the inconveniences of the project and appreciate your patience while we work to improve your roads and utilities!

## FAQ

Q: Why isn't the asphalt pavement laid all the way to the top of the concrete curb?

A: The final lift of asphalt pavement will be installed in the spring of 2020. This is done so if any settlement issues arise over the winter, they can be corrected before the road is completed.

Q: When will my yard be restored with topsoil and grass?

A: The contractor will wait for the summer heat to begin to reduce before installing topsoil for final grading and installing sod/seed in order to give it the best chance to germinate. Houses will receive sod, while all other areas will receive seed for grass growth.

## Questions/Concerns?

If you have any questions, concerns or need access help, please reach out to Brad Fisher. Be sure to sign up for weekly email updates on the project website!

**Brad Fisher** – Project Engineer  
bradley.fisher@bolton-menk.com  
952-890-0509, Mobile: 612-759-7240

## Staging Map

