



# 13-21 CONSTRUCTION UPDATE

September 19, 2019

## Downtown Prior Lake work update

### Staging

- Crews are currently working in **Stage 2** with Main Ave closed and Arcadia open for traffic

### Progress and Upcoming Work

This week:

- Crews finished installing underground utilities at the Main/21 intersection
- Crews continued installing storm sewer on the south leg of the 13/21 intersection
- Crews graded 21 from West to Arcadia in preparation for curb installation
- Crews began sanitary sewer pipe lining
- Private utilities worked on relocating their services

Next week:

- Crews will grade the Main/21 intersection in preparation for curb. The intersection is anticipated to reopen by the end of the day Friday, September 27
- Crews will begin installing curb at Main and from West to Arcadia
- Crews will continue sanitary sewer pipe lining
- Private utilities will continue relocating their services

## Highway 13 work update

### Staging information

- **Stage 1** includes Highway 13 from Highway 282 to just east of Vergus Ave
- **Stage 2** includes Highway 13 from just west of 180th St to just west of Fairlawn Ave
- **Stage 4** includes Highway 13 from Panama Ave 12 to Franklin Trail
- **Stage 3** begins September 30 and includes Highway 13 from Fairlawn Ave to CR 12

### Project update

#### Stage 1 & Stage 2

Stage 1 & Stage 2 reopened Monday morning, September 16. Thank you for your patience during those stages!

#### Stage 4

This week, crews removed the roadway surface and began storm sewer pipe work in the stage 4 area. This work will continue next week. Concrete curb and median installation will begin late next week, weather permitting.



**FACEBOOK**  
@MovingForward1321



**EMAIL**  
movingforward13-21@bolton-menk.com



**HOTLINE**  
(612) 357-7270

### Stage 3 begins September 30

MnDOT moved into Stage 4 of the Highway 13 Reconstruction Monday, September 16. This includes Highway 13 from Panama Ave to Franklin Trail. This area will be closed to traffic while crews install new storm sewer and install new curb, medians, gravel base, and pavement.

Beginning September 30, crews will close Stage 3 in addition to the Stage 4 area. Stage 3 includes Highway 13 from Fairlawn Ave to County Road 12. During this time, crews will install new storm sewer, curb, medians, gravel base, and pavement. Both stages will be closed in order to consolidate work efforts in the area. During this time, access will still be maintained on Highway 13 from County Highway 12 to Panama Ave, along with a number of other crossing locations. Please see the Stage 3 Construction Map on the project website for available turning movements in and around the project area during the Stage 3 and Stage 4 closures!

Stage 3 and Stage 4 work will last into November, concluding the project. Thank you for your patience during construction!

It's important to note that access will still be maintained for anyone with a driveway or cul-de-sac that comes directly onto Highway 13. Residents with this situation will be able to pass through the barricades to access their home.

The project team has been in coordination with school bus, mail, and garbage services during the project. These services will still be able to access homes and cul-de-sacs that come directly onto Highway 13, so please proceed as normal. If you are having any issues with these services, please call the project hotline at 612-357-7270.

### Stay informed

Weekly updates will be posted on the project website and sent out to those subscribed for project updates. If you have any concerns during construction, please reach out to the project email or hotline listed below. Be sure to sign up for project updates on the website at [www.moving-forward13-21.com](http://www.moving-forward13-21.com)



**FACEBOOK**  
@MovingForward1321



**EMAIL**  
[movingforward13-21@bolton-menk.com](mailto:movingforward13-21@bolton-menk.com)



**HOTLINE**  
(612) 357-7270