



PROJECT UPDATE

August 3, 2018

Phase 1 and 1A (May –Late August)

Week of July 30 Recap

- Concrete curb was installed on the west end of Phase 1
- Driveway ends began installation on the west end
- Storm sewer installation was installed at the 3rd Ave and Marie Ave intersection

Week of August 6 Activity

- Concrete curb and driveways will continue to be installed
- Grading operations will continue
- Curb will be installed at the east end of Phase 1
- Remaining sanitary sewer work will occur

Phase 2 (June 28-October)

Week of July 30 Recap

- Crews continued to work on watermain crossings
- Removals began and lasted throughout the week

Week of August 6 Activity

- Crews will prepare for watermain crossings on 7th and 5th
- Removals will continue

Parking, Access, and Transit Information

During construction in a specific phase, the roadway will be closed to thru traffic but will remain open for residents and businesses to access their driveways. All north-south dead end intersections will also be maintained so residents and businesses may access their driveways. Access to individual driveways may be unavailable at times during working hours, but access will be restored each night. Access to businesses and driveways will remain open as much as possible from connecting side streets. **Traffic and transit stops** will be detoured to Marie Ave during this time.

Working Hours

The project contractor (Park Construction) will typically be working 7 a.m. to 7 p.m. Monday through Friday, with some Saturday work.

Thank you for your patience throughout this process! Be sure to sign up for email updates at the project website. If you have any concerns, please contact the project hotline listed below.

Project Hotline: 612-619-6284

Staging Map



- Phase 1 
- Phase 1A 
- Phase 2 

Project Hotline: 612-619-6284
Project Website: www.southviewblvd.com