



PROJECT UPDATE

August 10, 2018

Area 1 (May –Late August)

Week of August 6 Recap

- Concrete curb was installed on the west end of Phase 1
- Paving began
- Sanitary sewer work continued
- Grading operations concluded

Week of August 13 Activity

- Paving will finish up
- Sidewalk installation will begin
- Remaining sanitary sewer work will occur
- Driveway ends will be paved

Area 2 (May –Late August)

Week of August 6 Recap

- Crews constructed watermain crossing at 7th Ave

Week of August 13 Activity

- Watermain crossing will be installed at 5th Ave Tuesday, August 14
- Remaining storm sewer work will occur

Area 3 (June 28-October)

Week of August 6 Recap

- Concrete curb installation began

Week of August 13 Activity

- Concrete curb installation will conclude
- Paving will begin late in the week

Parking, Access, and Transit Information

During construction in a specific phase, the roadway will be closed to thru traffic but will remain open for residents and businesses to access their driveways. All north-south dead end intersections will also be maintained so residents and businesses may access their driveways. Access to individual driveways may be unavailable at times during working hours, but access will be restored each night. Access to businesses and driveways will remain open as much as possible from connecting side streets. **Traffic and transit stops** will be detoured to Marie Ave during this time.

Working Hours

The project contractor (Park Construction) will typically be working 7 a.m. to 7 p.m. Monday through Friday, with some Saturday work.

Thank you for your patience throughout this process! Be sure to sign up for email updates at the project website. If you have any concerns, please contact the project hotline listed below.

Project Hotline: 612-619-6284

Staging Map



- Area 1 
- Area 2 
- Area 3 

Project Hotline: 612-619-6284
Project Website: www.southviewblvd.com