



PROJECT UPDATE

August 31, 2018

Area 1 (May –Mid-September)

Week of August 27 Recap

- Sidewalk and pedestrian ramp installation continued
- Wall installation continued
- Landscaping work began
- Storm sewer construction occurred
- Private utility work occurred

Week of September 3 Activity

- Remaining sidewalk work will occur
- Wall installation will continue
- Landscaping work will continue

Area 2 (June 28-October)

Week of August 27 Recap

- Street grading in preparation for curb occurred
- Street grading occurred
- Wall construction continued
- Private utility work continued

Week of September 3 Activity

- Curb and gutter will be installed
- Sidewalk removals will occur
- Private utility work will continue
- Wall construction will continue
- Street grading will continue

Area 3 (May –Mid-September)

Week of August 27 Recap

- Sidewalk prep work occurred
- Wall installation continued
- Private utility work continued

Week of September 3 Activity

- Sidewalks will be installed
- Wall installation will continue
- Private utility work will continue

Parking, Access, and Transit Information

During construction in a specific phase, the roadway will be closed to thru traffic but will remain open for residents and businesses to access their driveways. All north-south dead end intersections will also be maintained so residents and businesses may access their driveways. Access to individual driveways may be unavailable at times during working hours, but access will be restored each night. Access to businesses and driveways will remain open as much as possible from connecting side streets. **Traffic and transit stops** will be detoured to Marie Ave during this time.

Working Hours

The project contractor (Park Construction) will typically be working 7 a.m. to 7 p.m. Monday through Friday, with some Saturday work.

Thank you for your patience throughout this process! Be sure to sign up for email updates at the project website. If you have any concerns, please contact the project hotline listed below.

Project Hotline: 612-619-6284

Staging Map



- Area 1 
- Area 2 
- Area 3 

Project Hotline: 612-619-6284
Project Website: www.southviewblvd.com