



PROJECT UPDATE

September 7, 2018

Area 1 (May –Mid-September)

Week of September 3 Recap

- Wall installation continued
- Landscaping work continued
- Private utility work occurred
- Sidewalk work concluded

Week of September 10 Activity

- Landscaping work will continue
- Wall installation will continue
- Landscaping work will continue
- Remaining tree removals will occur

Area 2 (June 28-Mid-October)

Week of September 3 Recap

- Curb installation was completed on the south side
- Street grading occurred
- Sidewalk removals concluded
- Wall construction continued
- Private utility work continued

Week of September 10 Activity

- Curb and gutter will be installed on the north side
- Private utility work will continue
- Wall construction will continue
- Remaining tree removals will occur
- Commercial driveways will be installed

Area 3 (May –Mid-September)

Week of September 3 Recap

- Sidewalk prep work continued
- Wall installation continued
- Private utility work continued

Week of September 10 Activity

- Sidewalks will be installed
- Wall installation will continue
- Private utility work will continue
- Remaining tree removals will occur

Parking, Access, and Transit Information

During construction in a specific phase, the roadway will be closed to thru traffic but will remain open for residents and businesses to access their driveways. All north-south dead end intersections will also be maintained so residents and businesses may access their driveways. Access to individual driveways may be unavailable at times during working hours, but access will be restored each night. Access to businesses and driveways will remain open as much as possible from connecting side streets. **Traffic and transit stops** will be detoured to Marie Ave during this time.

Working Hours

The project contractor (Park Construction) will typically be working 7 a.m. to 7 p.m. Monday through Friday, with some Saturday work.

Thank you for your patience throughout this process! Be sure to sign up for email updates at the project website. If you have any concerns, please contact the project hotline listed below.

Project Hotline: 612-619-6284

Staging Map



- Area 1 
- Area 2 
- Area 3 

Project Hotline: 612-619-6284
Project Website: www.southviewblvd.com