



# PROJECT UPDATE

November 2, 2018

## All Areas

### Week of October 29 Recap

- The final layer of pavement was installed
- Wall work continued
- Sidewalk work neared completion
- Turf restoration is substantially complete. Crews will be watering new turf on a regular basis
- Concrete boulevard staining continued and is about 50% complete
- Street sign installation began

### Week of November 5 Activity

- Pavement markings will be striped
- Benches, trash bins, and bike racks will be installed
- Sidewalk work will finish up
- Wall work will continue
- Crews will continue to water new sod
- Concrete boulevard staining will continue
- Street sign installation will continue

## Trees and Plantings

In order to ensure the best possible vegetation growth, all trees and small plantings will be installed in the spring of 2019.

## Parking, Access, and Transit Information

**The roadway is planned to be reopened to traffic around mid-November. Transit stops will also move back to their original locations at this time.** Until the roadway reopens, it will be closed to thru traffic but will remain open for residents and businesses to access their driveways. Access to businesses and driveways will remain open from connecting side streets. Traffic and transit stops will be detoured to Marie Ave during this time.

## Working Hours

The project contractor (Park Construction) will typically be working 7 a.m. to 7 p.m. Monday through Friday, with some Saturday work.

*Thank you for your patience throughout this process! Be sure to sign up for email updates at the project website. If you have any concerns, please contact the project hotline listed below.*

**Project Hotline:** 612-619-6284

# Staging Map



- Area 1 
- Area 2 
- Area 3 

**Project Hotline:** 612-619-6284  
**Project Website:** [www.southviewblvd.com](http://www.southviewblvd.com)