



2024 Lake Fremont Area Improvements – Project Newsletter

July 1, 2024

PROJECT UPDATES

The City has awarded a construction contract to Larson Excavating from Holdingford, MN to construct street and utility improvements in the area south and west of Lake Fremont.

CONTACTS

KEVIN BITTNER

City Engineer

Kevin.Bittner@bolton-menk.com

C: (612) 270-6926

AL SPILLES

Construction Project Rep.

alan.spilles@bolton-menk.com

C: (612) 756-3143

KEITH KOEHLER

Public Works Director

kkoehler@cityofzimmerman.com

O: 763-856-4088

JEFF LARSON

Larson Excavating

Contractor Project manager

C: 320-241-1185

STAY INFORMED

Weekly updates on the project will be posted to the Bolton & Menk website at: www.lakefremont2024.com

If you wish to receive a direct email with the newsletter, you may sign up for this also on the website.

PROJECT STATUS AND UPCOMING WORK

- For the week of July 1, expected work includes the following:
 - Watermain installation will continue this week through Wednesday, July 3. Approximately 500 feet of watermain was installed last week and another 500 feet is anticipated this week.
 - No work will occur on the July 4th holiday or on Friday, July 5th.
 - CenterPoint construction continues with service construction on Terrace Drive. Mainline gas construction is complete.
- Please see to the care of children and other vulnerable individuals during construction and be aware of the movement of construction equipment so that everyone will be safe while the work is being completed.
- The project will certainly create inconveniences and frustrations for residents, so we ask for your patience while work proceeds with this important project.
- Should you have any questions, please feel free to contact Kevin Bittner, City Engineer. His contact information is provided on the left-hand side.