

2024 Lake Fremont Area Improvements – Project Newsletter

September 13, 2024

I PROJECT STATUS AND UPCOMING WORK

- For the week of September 16, expected work includes the following:
 Curb and gutter construction on Fremont Lane out to 120th Street.
 - Concrete driveway construction behind the new curb.
 - Excavation and building of aggregate road base working west on Fremont Lane.
 - Water service construction on Fremont Lane and Terrace Drive.
 - Storm sewer construction on Hillside Drive (this keeps getting delayed but should happen this week).
 - Possibly bituminous paving of Fremont Drive (not yet confirmed).
 - Concrete driveways that were poured on Friday, 9/13, will be ramped up and opened on Monday.
- We appreciate everyone's patience during this construction process. We recognize that getting to and from your homes and knowing where the contractor is working has been a challenge.
- Please see to the care of children and other vulnerable individuals during construction and be aware of the movement of construction equipment so that everyone will be safe while the work is being completed.
- Should you have any questions, please feel free to contact Kevin Bittner, City Engineer.

PROJECT UPDATES

The City has awarded a construction contract to Larson Excavating from Holdingford, MN to construct street and utility improvements in the area south and west of Lake Fremont.



KEVIN BITTNER

City Engineer Kevin.Bittner@bolton-menk.com C: (612) 270-6926

AL SPILLES

Construction Project Rep. alan.spilles@bolton-menk.com C: (612) 756-3143

KEITH KOEHLER

Public Works Director <u>kkoehler@cityofzimmerman.com</u> **0:** 763-856-4088

JEFF LARSON

Larson Excavating Contractor Project manager C: 320-241-1185

🛜 STAY INFORMED

Weekly updates on the project will be posted to the Bolton & Menk website at: www.lakefremont2024.com

If you wish to receive a direct email with the newsletter, you may sign up for this also on the website.