



2024 Lake Fremont Area Improvements – Project Newsletter

October 4, 2024

PROJECT UPDATES

The City has awarded a construction contract to Larson Excavating from Holdingford, MN to construct street and utility improvements in the area south and west of Lake Fremont.

CONTACTS

KEVIN BITTNER

City Engineer

Kevin.Bittner@bolton-menk.com

C: (612) 270-6926

AL SPILLES

Construction Project Rep.

alan.spilles@bolton-menk.com

C: (612) 756-3143

KEITH KOEHLER

Public Works Director

kkoehler@cityofzimmerman.com

O: 763-856-4088

JEFF LARSON

Larson Excavating

Contractor Project manager

C: 320-241-1185

STAY INFORMED

Weekly updates on the project will be posted to the Bolton & Menk website at: www.lakefremont2024.com

If you wish to receive a direct email with the newsletter, you may sign up for this also on the website.



PROJECT STATUS AND UPCOMING WORK

- For the week of October 7, expected work includes the following:
 - Completion of excavation and building of aggregate road base on Terrace Drive, Oak Street, Pine Street and Isle Road.
 - Curb and Gutter construction on these remaining street segments is currently scheduled for Wednesday, October 9.
 - After the curb is poured, vehicles will not be able to drive over it until the concrete is cured (along with the concrete driveways for those situations), which takes approximately 5 to 7 days.
 - Bituminous paving is tentatively scheduled to begin sometime the week of October 14th.
- We appreciate everyone's patience during this construction process.
- Please see to the care of children and other vulnerable individuals during construction and be aware of the movement of construction equipment so that everyone will be safe while the work is being completed.
- Should you have any questions, please feel free to contact Kevin Bittner, City Engineer.