



Real People. Real Solutions.

2022 Street & Utility Improvements Newsletter

Newsletter No.8 – December 1, 2022

Project Scope:

- Street Reconstruction
- Sidewalk Replacement
- Storm Sewer
- Sanitary Sewer
- Watermain

Construction Schedule:

Start:

September 2022

Substantial Completion:

June 2024

Final Completion:

July 2024

City of Grand Meadow

112 Grand Avenue East
PO Box 38
Grand Meadow, MN 55936
Scott Kerrins, City Administrator

Contractor:

Ulland Brothers, Inc.
Albert Lea, MN

Engineer:

Bolton & Menk, Inc.
2900 43rd Street NW
Suite 100
Rochester, MN 55901
Phone: 507-208-4332
www.bolton-menk.com

Lane Welch

Primary Resident Contact
Cell: (507) 226-3469
E-mail: lane.welch@bolton-menk.com

Derek Olinger, P.E.

Grand Meadow City Engineer
Cell: (507) 525-2685
E-mail: derek.olinger@bolton-menk.com



Project Update

During the week of November 28th, Snow Contracting will finish installing subdrain on Main Street. Ulland Brothers will continue to install the sand and gravel base working south on Main Street. Crews will begin cleaning up boulevards and disturbed lawns as well. Construction is taking slightly longer than expected, but the contractor is expected to finish installing the sand and rock on Monday (12/5). We apologize for any inconveniences this has caused.

REMINDER: No pavement will be installed this year. Pavement, concrete and sod will be installed next construction season.

End of Year Concerns

If you have any major concerns with the work performed in front of your home, **it is very important that you voice your concern as soon as possible.** Please reach out to Lane at 507-226-3469 with any concerns.



Contacts

If you have questions or concerns at any time, please contact Lane at 507-226-3469 or lane.welch@bolton-menk.com.



Project Website

A project website has been created to access project information and updates. To access this site, use the following address:

<https://clients.bolton-menk.com/grandmeadow2022/>

